



WATER TEST RECORD SHEET

TRUCK MOUNTED CONCRETE BOOM PUMP

INSPECTED BY MW

DATE 11/26/06

MACHINE MODEL XYT 37

S/N _____

| TIME | AMB TEMP | HYD TEMP | ENG TEMP | HYD PRESSURE | ENG RPM | VOL SETTING | STROKES P/MIN |
|---|----------|----------|----------|--------------|---------|--------------------|---------------|
| FILTERED 2 Hours + Ran 2 Hours 11/27 @ 1500 PSI | | | | | | | |
| START 12:00 12:30 | 88 | 131 | 210 | 1300 PSI | | | |
| 1:00 | 88 | 139 | 210 | 1300 | | | |
| 1:30 | 88 | 149 | 210 | 1300 | | | |
| 2:00 | 88 | 156 | 210 | 2000 | STOP | BLEW ORNGS ON PUMP | |
| 11/27 7:30 | 55 | 101 | 200 | 1600 | 1400 | 5/8 | 14 |
| 8:00 | 55 | 113 | 210 | 1600 | 1600 | 5/8 | 14 |
| 8:30 | 55 | 118 | 210 | 2200 | FULL | 5/8 | 16 |
| 9:00 | 55 | 122 | 210 | 2200 | | 5/8 | 16 |
| 9:30 | 55 | 127 | 210 | 3000 | | 3/4 | 19 |
| STOP START 10:00 | 55 | 107 | 210 | 3000 | | 3/4 | 19 |
| 10:30 | 55 | 144 | 210 | 3000 | | 3/4 | 19 |
| SEEN TO SET W/BE-PISTON 11:00 | 55 | 140 | 210 | 3000 | | 3/4 | 19 |
| 11:30 | 58 | 147 | 210 | 3000 | | 3/4 | 19 |
| START 12:00 12:30 | 58 | 137 | 210 | 3000 | | 3/4 | 19 |
| 1:00 | 58 | 140 | 210 | 3500 | | FULL | 14 |
| 1:30 | 58 | 149 | 210 | 3500 | | | 14 |
| 11/30 START 8:00 8:30 | 48 | 99 | 210 | 3200 | | | 18 |
| 9:00 | 50 | 119 | 210 | 3200 | | | 18 |
| 9:30 | 52 | 132 | 210 | 3200 | | | 18 |
| STOP/START 2:00 3:00 | 64 | 141 | 210 | 4000 | | | 13 |

28 SPM 34 BAR